

ID	Task Name	Duration	Start	Finish	Gantt Chart Timeline (May '25 to Sep '25)																											
1	Procedura de achiziție structuri metalice la Terminalul de cereale de la Dana 80 – Port Constanța Nord	86 days	Fri 5/23/25	Fri 9/19/25																												
2	Perioada Licitatie	7 days	Fri 5/23/25	Mon 6/2/25																												
3	Desemnare Castigator	0 days	Mon 6/2/25	Mon 6/2/25																												
4	Semnare Contract	6 days	Tue 6/3/25	Tue 6/10/25																												
5	Perioada de Uzinare si Livrare	73 days	Wed 6/11/25	Fri 9/19/25																												
6	Livrare Turn TW6B	28 days	Wed 6/11/25	Fri 7/18/25																												
7	Livrare Turn TW6C	21 days	Mon 7/21/25	Mon 8/18/25																												
8	Livrare Turn TWCWBC (estacada)	14 days	Tue 8/19/25	Fri 9/5/25																												
9	Livrare Catwalk CWBC	10 days	Mon 9/8/25	Fri 9/19/25																												

COMVEX
DANA 80 - PORT CONSTANTA
NORD

Task

Split

Milestone

Summary

Project Summary

Inactive Task

Inactive Milestone

Inactive Summary

Manual Task

Duration-only

Manual Summary Rollup

Manual Summary

Start-only

Finish-only

External Tasks

External Milestone

Deadline

Progress

Manual Progress

Page 1